Completion Report

1	Name of Wok	Improvements to drains and Covering slab in Krishnegowda layout Cross Roads in Dasarahalli ward No 15
2	Sanctioned Estimate No.& Date	T.S No.EE/DD/TS/ 62 /20-21, Dt 17-07-2020
3	Head of Acount which is Chargeable	P-1771
4	Enstrument Order No. & Date	EE/DD/WO/ 01 /22-23, Dt. 11-04-2022
5	Name of Contractor	Vishwanath
6a	Time Stipulated for Completion of work	90 days
b	Delay in execulation of work	— —
7	Measurement recorded in MB	2258/18-19
	Page No	225729 to 225731
8	check Measurment of the Asst	6/7/2022
	Exe. Eng./ Exe.Eng. On	18/6/2022
9	Name of the Office / Official	Asst.Executive Enginner
	incharge of the work	T.Dasarahalli Sub Division
10	a)Assistant Engineer	Venkateshappa
	b) Asst. Exe. Engineer	Ranganath B R

Sanctioned Estimate amount	Amount claims as per actually vide as per bills	Excess	Savings (Rs)
30.00 Lakhs	23,82,506=00	—	6,17,494=00

1) Certified that the above work has been Completed within the stipulated time nited in the

2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered

3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER
Ward No.15

EXECUTIVE ENGINEER
Bruhat Bengaluru Mahanagara Palike
Dasarahalli Division, Bengaluru-73.

ASSISTANT EXECUTIVE ENGINEER
T.DASARAHALLI SUB-DIVISION